

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Asifabad District – PMGSY Ph XA Grant – Package No. AP01 XA 010 – R/f PWD Road 7/0 Km to Yesapur in Kerameri(M) of Komurambheem Asifabad District at an Estimate cost Rs.483.00 lakhs – Post facto Extension of agreement time upto 30.11.2019 (289 days) without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 649

Dated: 10-12-2019

Read:-

From the CE, PR, PMGSY, Hyd., Lr.No.AEE/DEEIII/PMGSY/ AP01XA010/Yesapur/2019-20, dated.19.09.2019.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 30.11.2019 (289) days in respect of the work "Packge- XA Grant – Package No. AP01 XA 010 – Road from PWD Road 7/0 Km to Yesapur in Kerameri mandal of Komurambheem Asifabad District" without imposing any penalty, as the delay is not attributed to the contractor due to pending forest clearance.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER